COMPLETION REPORT

1	Name of the work	**Providing Cement Concrete roads at Jarakabande Kaval Slum 5th A Cross, Kammagondanahalli in ward No 12 T Dasarahalli Sub Division**
2	Sanctioned Estimate No. & Date	02/11-12 20-5-11
3	Head of Account which is chargeable	P1771
4	Instrument Order NO. & Date	68/11-12 19-7-11
5	Name Of Contractor	**C.Basavaraju, No, 1606/29,7th main, 7th cross, Govindrajnagare,Bangalore-560029**
6 a	Time Stipulated for Completion of work	60 days
b	Delay in Exculpation of Work	581 days
7	Measurement recorded in	1646/09-10, Pg : 164594 - 597/1
8	Check Measurement of the Asst	1646/09-10 164594-597/1
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Ravi . N.K
	b) Asst. Exe Engineer	Ravi . N.K (incharge)

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
500000 :00	5,06,884 :00	6884=00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N. K.
ASSISTANT ENGINEER.

Ravi. N.K.
ASSIATANT EXECUTIVE ENGINEER

ಬಾಡೂರು ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ ಪೂರ್ವ ವಲಯ
ಬಾಡೂರು ಪೋಸ್ಟ್, ಬೆಂಗಳೂರು-57.